



Dallas Independent School District
2008 Bond Program
Program Phasing Plan - Renovations and Additions
 November 19, 2010

	DESIGN	PROCUREMENT	CONSTRUCTION	CLOSEOUT	TOTAL DURATION
Reno Projects	7 Months	3 Months	12 Months	4 Months	26 Months
Add/Reno Projects	9 Months	3 Months	12 Months	4 Months	28 Months

TYPICAL RENO PROJECT

	2008					2009					2010					2011					2012					2013																			
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	
BOND APPROVAL																																													
PM and A/E SELECTION AND PROJECT ALLOCATION																																													
PHASE I (Typical)																																													
PHASE II (Typical)																																													
PHASE III (Typical)																																													

TYPICAL ADD/RENO PROJECT

	2008					2009					2010					2011					2012					2013																								
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A						
PHASE I (Typical)																																																		
PHASE II (Typical)																																																		
PHASE III (Typical)																																																		

⌘ Planned Addition Opening



Dallas Independent School District
 2008 Bond Program
 Program Phasing Plan - New and Replacement Schools

March 22, 2010

	DESIGN	PROCUREMENT	CONSTRUCTION	CLOSEOUT	TOTAL DURATION
New ES	7 Months	3 Months	14 Months	4 Months	28 Months
New MS	9 Months	3 Months	18 Months	4 Months	34 Months
Adamson HS	12 Months	3 Months	24 Months	4 Months	43 Months

NEW AND REPLACEMENT SCHOOLS

	2008				2009				2010				2011				2012				2013														
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
BOND APPROVAL																																			
PM and A/E SELECTION																																			
Kathlyn Joy Gilliam Collegiate Academy																																			
Wilmer - Hutchins Elementary School																																			
George Herbert Walker Bush Elementary School																																			
Ebby Halliday Elementary School																																			
Barack Obama Male Leadership Academy (repurposed)																																			
Kennedy - Curry Middle School (repurposed)																																			
Wilmer - Hutchins High School (repurposed)																																			
W. H. Adamson H.S. Replacement																																			
Jose "Joe" May Elementary School																																			
Seagoville North Elementary School																																			
Ann Richards Middle School																																			
Balch Springs Middle School																																			
Adelfa (Botello) Callejo Elementary School																																			
Zan Wesley Holmes Jr. Middle School																																			
Billy Earl Dade Middle Learning Center Replacement																																			
O.M. Roberts Elementary School Replacement																																			
Thelma Elizabeth Page Richardson Elementary School																																			

⌘ Planned New School Opening



**Dallas Independent School District
2008 Bond Program
Program Schedule for Renovations**

PHASE I

1	Adams ES, John Q.	41	Macon, B.H. ES
2	Adams HS, Bryan	42	Marcus, Herbert ES
3	Alexander ES, Birdie	43	Mata, Eduardo ES
4	Auburn ES, Mt.	44	Miller ES, William B.
5	Blanton ES, Annie ES	45	Mills ES, Roger Q.
6	Bryan ES, John N.	46	Moseley, Nancy ES
7	Budd, Harrell	47	Pershing ES, John J.
8	Bushman ES, W.W.	48	Polk ES, K.B.
9	Caillet, F.P. ES	49	Preston Hollow ES
10	Carr ES, C. F.	50	Reilly, Martha T., ES
11	Carver ES, George W.	51	Rogers ES, Dan D.
12	Cowart ES, Leila P.	52	Rowe ES, Edna
13	Darrell, B.F.	53	Runyon, John W. ES
14	Dealey, George B. PK-8	54	Rusk, Thomas
15	DeGolyer ES, Everette	55	Russell ES, Clinton P.
16	DeZavala ES, Lorenzo	56	Samuell HS, W.W.
17	Dorsey, Julius ES	57	Sanger, Alex ES
18	Field ES, Tom. W.	58	Seagoville HS
19	Foster ES, Stephen C.	59	Seguin, Erasmo
20	Franklin MS, Benjamin	60	Sequoyah ES
21	Gaston, W. H. MS	61	Silberstein ES, Ascher
22	Harlee ES, N.W.	62	Skyline Center
23	Hawthorne ES, Nathaniel	63	Smith A Maceo
24	Henderson ES, M. B.	64	Spruce HS, H. Grady
25	Hexter, Victor ES	65	Stone, Harry
26	Hillcrest	66	Stone, Jill ES at Vickery Meadow
27	Holmes MS, Oliver W	67	Storey, Boude
28	Hood, John B.	68	Terry ES, T.G.
29	Hotchkiss ES, L.L.	69	Twain ES, Mark
30	Jacinto ES, San	70	Urban Park ES
31	Jackson ES, Stonewall	71	Village Fair
32	Kennedy - Curry M.S.	72	Walker, E.D.
33	Kiest, Edwin ES	73	Webster ES, Daniel
34	Kramer, Arthur ES	74	Wheatley ES, Phillis
35	Lagow, Richard ES	75	Williams, Sudie L. ES
36	Lakewood ES	76	Wilmer - Hutchins HS
37	Lawn ES, Maple	77	Winnetka ES
38	Lee ES, Robert E.	78	Withers ES, Harry
39	Lee ES, Umphrey	79	Young, Whitney M.
40	Lipscomb ES, William	80	Zumwalt, Sarah

PHASE II

1	Adams, Nathan	41	Kleberg, ES
2	Anderson ES, Wm.	42	Lanier, Sidney
3	Anderson MS, Pearl S.	43	Lincoln HS
4	Atwell, William T.	44	Long, J.L
5	Blair ES, W.A.	45	Longfellow, Henry W. MS
6	Bonham, James B.	46	Madison, James
7	Burleson, Rufus ES	47	Marsh, Thomas C.
8	Cabell, William L.	48	McNair, Ronald E.
9	Carpenter, John W. ES	49	Metropolitan
10	Carter HS, David W	50	Milam ES, Ben
11	Cary, Edward H. MS	51	Multiple Careers
12	Chavez ES, Cesar	52	North Dallas HS
13	City Park ES	53	Peabody ES, George
14	Comstock, E.B. MS	54	Pease ES, Elisha M.
15	Donald, L.O	55	Peeler ES, John F.
16	Douglass, Frederick	56	Pinkston, L. G.
17	Dunbar, Paul L. ES	57	Ray, J.W
18	Earhart, Amelia	58	Reagan, John H.
19	Edison MS, Thomas A	59	Rhoads, Joseph, ES
20	Ervin ES, J. N.	60	Rice, Charles A. ES
21	Fannin ES, James W.	61	Roosevelt, F.D
22	Florence, Fred	62	Rosemont ES
23	Frank, Anne	63	South Oak Cliff HS
24	Frazier, Julia C. ES	64	Spence, Alex
25	Gooch, Tom C.	65	Starks ES, J.P.
26	Greiner, W.E.	66	Stemmons, Leslie ES
27	Hall ES, Lenore K.	67	Stevens Park
28	Hogg, James	68	Stockard MS, L.V.
29	Hooe ES, Lida	69	Sunset HS
30	Houston ES, Sam	70	Thompson ES, H. S.
31	Hulcy, D.A.	71	Thornton, Robert L.
32	Ireland, John ES	72	Titche, Edward
33	Irma Rangel at James, Daniel "Chappie"	73	Turner, Adelle
34	Jackson, Maynard	74	Walnut Hill ES
35	Jefferson, Thomas HS	75	Weiss, Martin
36	Johnston, Albert S.	76	White, W.T.HS
37	Jones, Anson	77	Wilson, Woodrow
38	Jordan, Barbara ES	78	Zaragoza, Ignacio
39	Kennedy ES, John F		
40	King Jr., Martin Luther		

PHASE III

1	Allen ES, Gabe P.	31	Lang, Sr MS, Harold Wendell*
2	Arcadia Park ES*	32	Lisbon ES
3	Arlington Park ES	33	Lowe, Sr ES, Jack*
4	Bayles ES	34	Manns, Barbara
5	Bethune ES, Mary McLeod	35	Marsalis ES, Thomas L.
6	Botello, Felix ES*	36	Martinez, Eladio R.
7	Bowie, James	37	McShan Jr ES, Lee*
8	Brashear ES, Jimmie Tyler*	38	Medrano ES, Hope
9	Browne, T.W.	39	Medrano, Francisco, MS*
10	Burnet, David G.	40	Molina HS, Moises
11	Casa View	41	Moreno ES, Maria
12	Central ES	42	Oliver, Clara ES
13	Cigarroa ES, Leonides Gonzalez*	43	Pleasant Grove PK-6
14	Cochran ES, Nancy J.	44	Quintanilla, Raul
15	Conner, S.S	45	Reinhardt
16	Conrad ES, Emmett J.*	46	Rosemont Primary*
17	Cuellar, Gilbert Sr. ES	47	Salazar, Arturo*
18	Garcia MS, Hector*	48	Saldivar ES, Julian T
19	Gill, Charles A.	49	Seagoville Alternative
20	Gonzalez, Henry ES*	50	Seagoville ES
21	Guzick, Frank ES*	51	Seagoville MS
22	Health Special	52	Smith, Larry*
23	Hernandez ES, Onesimo	53	Soto, Celestino ES*
24	Highland Meadows ES*	54	Tasby, Sam MS*
25	Hill, Robert T.	55	Tatum, C.A. ES*
26	Junkins, Jerry*	56	Tolbert ES, Thomas
27	Kahn, Louise Wolff	57	Townview Magnet Center
28	Kimball, Justin F. HS	58	Travis, William B.
29	Knight ES, Obadiah	59	Truett ES, George W.
30	L.A.C.E.Y.	60	Washington, Booker T.*

Note: * : New schools built in 2002 Bond Program only have Technology scope.



**Dallas Independent School District
2008 Bond Program
Program Schedule for Campus Additions and Expansions**

PHASE I

- 1 Russell , Clinton P. ES
- 2 Seagoville HS
- 3 Webster, Daniel ES
- 4 Skyline Center-Gymnasium(s) addition
- 5 Moseley, Nancy ES

PHASE II

- 1 Stemmons, Leslie ES
- 2 Wilson, Woodrow HS
- 3 Blair, W.A. ES
- 4 Stockard, L.V. MS

PHASE III

- 1 Cuellar, Gilbert Sr. ES
- 2 Hill, Robert T. MS
- 3 Seagoville MS
- 4 Marsalis, Thomas L. ES



Dallas Independent School District 2008 Bond Program Repurposed

PHASE I

- 1 Barack Obama Male Leadership Academy
- 2 Kennedy-Curry Middle School
- 3 Wilmer-Hutchins High School



Dallas Independent School District Proposed 2008 Bond Program Program Schedule for New Schools

August 2011 Openings

Kathlyn Joy Gilliam Collegiate Academy
Wilmer - Hutchins Elementary School
George Herbert Walker Bush Elementary School
Ebby Halliday Elementary School
Barack Obama Leadership Academy (repurposed)
Kennedy - Curry Middle School (repurposed)
Wilmer - Hutchins High School (repurposed)

August 2012 Openings

Adamson High School Replacement
Seagoville North Elementary School
Ann Richards Middle School
Balch Springs Middle School
Adelfa (Botello) Callejo Elementary School
Zan Wesley Holmes Jr. Middle School

August 2013 Openings

Dade Middle School Replacement
O.M. Roberts Elementary School Replacement
Thelma Elizabeth Page Richardson Elementary School
Jose " Joe" May Elementary School



**Dallas Independent School District
Proposed 2008 Bond Program
Program Schedule for Competition Athletic Facilities**

Phase I

- 1 Forester Field Complex
- 2 Sprague Field Complex
- 3 Sprague Pool
- 4 Lisbon Pool
- 5 Seagoville Field Stadium
- 6 Joe Lewis Field and Track Complex
- 7 White Rock Pool
- 8 Pleasant Grove Stadium
- 9 Pleasant Grove Pool
- 10 Alfred J. Loos Stadium Complex
- 11 Alfred J. Loos Pool
- 12 Alamo Pool
- 13 Franklin Field
- 14 Wilmer - Hutchins Stadium



**Dallas Independent School District
Proposed 2008 Bond Program
Program Schedule for Administrative and Support Facilities**

Phase II

- 1 Administration Building
- 2 Haskell Building
- 3 Human Resources Center
- 4 School Support Services
- 5 Purchasing Center
- 6 Service Center I